

2018 Grundy County Construction Projects

Projects status as of: 8/28/2018

<u>Section #</u>	<u>County/ Township</u>	<u>Road & Location</u>	<u>Project Type</u>	<u>Start Date*</u>	<u>Project Schedule*</u>	<u>Current Road Status</u>	<u>Project Status</u>
18-XX000-00-GM	Various	Various County & Township Roads	Oil & Chip Roads	August	1 Month	Open	Project Underway
18-04000-00-GM	Felix	Deerfield Drive (Jugtown Rd to Coal City Rd)	HMA Overlay	August	1 Month	Open	Completed
18-07000-00-GM	Goose Lake	Erickson and Jugtown Road (Pine Bluff to Beaver Lake)	HMA Overlay	August	1 Month	Open	Waiting for Contractor Start
18-15000-00-GM	Saratoga	Ridge Crest Subdivision (Susan, Alicia, Mabel, etc.)	HMA Overlay	July	1 Month	Open	Completed
18-17000-00-GM	Wauponsee	Southard Road (east 1/2 mile)	HMA Overlay	May	3 Weeks	Open	Completed
18-02000-00-GM	Braceville	Carbon Hill Road (Braceville to 1 mile north)	HMA Overlay	August	3 Weeks	Open	HMA Completed - Waiting for Striping
18-14000-00-GM	Norman	Country Oaks Drive	Pulverization/Chipping	July-August	1 Month	Open	Pulverzation Done - Waiting for Chipping
18-03000-00-GM	Erienna	Stockdale Road (Weitz Rd to Nettle Creek Dr)	HMA Overlay	July	2 weeks	Open	Completed
17-16128-00-BR	Vienna	Waupecan Road over Bills Run	Box Culvert	April	2 Months	Open	Completed
17-06125-00-BR	Goodfarm	Scully Road over Woods Run	Box Culvert	August	2 Months	Closed	Project Underway
17-09132-00-BR	Highland	Goodfarm Road over Muray Sluice	Bridge Deck Replacment	2019	2 Months	Open	To be bid in the Fall?
16-00164-00-RS	County	Gardner Road (Main Street) - Through V. of Gardner	HMA Overlay	July	1 Month	Open	Completed
18-00170-00-PP	County	Rice and Storm Roads	Cape Seal	August	1 Month	Open	Project Underway
18-001741-00-GM	Various	McEvelly, Carbon Hill, Gardner Rd - Aux Sable, Wauponsee	Crack Sealing	August	2 Weeks	Open	Project Underway
18-XX000-00-ST	Various	Various County and Township Roads	Striping	Early Fall?	1 Month	Open	Project Underway
16-00160-00-BR	County	Lowery Road over Waupecan Creek	Bridge Replacement	Sept. 2017	2 Months	Open	Completed
16-00159-00-BR	County	Grand Ridge Road over Johnny Run	Bridge Replacement	2019	4 Months	Open	Construction Starts Next Spring
16-00158-00-BR	County	Braceville Road over E. Fk Mazon River	Bridge Reconstruction	2019	4 Months	Open	Construction Starts Next Spring
11-00134-01-EG	County	Ridge Road - Minooka to McEvelly Road	Phase 3 - RR Bridge	2019	1 Year?	Open	Aquiring ROW, Construction in 2019
14-00152-WR-BR	County	DuPont Road (Dunn to Kinsman Road)	Road Realignment	2019?	4 Months?	Open	Aquiring ROW - in Design, Construction 2019?

* The Project Schedule and Start Date is estimated. Weather, project delays, and other circumstances may affect the project schedule and start date.

If you have any questions about any Grundy County construction project, please contact the highway department at (815) 942-0363.